



ODISHA UDYOG
INFRA PROJECTS
GSTIN:21AAEFO0893K1Z8

Ref. No.:.....

Date:.....

TIME SCHEDULE & FUND ALLOCATION CHART OF "9 GRAND AVENUE", RANASINGHPUR, BHUBANESWAR					
SL.NO.	ACTIVITY NAME	TIME SPAN			FUNDS REQ. (LAKH)
		Starting Date	Finishing Date	Total Days	
1	LAND & DEVELOPMENT COST				20.00
2	BASEMENT RAFT SLAB CASTING				140.00
	Excavation	18th jan 2019	2nd feb 2019	40	
	P.C.C	28th jan 2019	6th feb 2019		
	Steel Binding	18th jan 2019	22nd feb 2019		
	Shuttering	2nd feb 2019	24th feb 2019		
Casting	11th feb 2019	26th feb 2019			
3	BASEMENT FLOOR ROOM SLAB CASTING				100.00
	Retaining wall Steel Binding	27th feb 2019	8th mar 2019	50	
	Retaining wall Shuttering	1st mar 2019	17th mar 2019		
	Retaining wall Casting	4th mar 2019	18th mar 2019		
	Lower Slab Shuttering	9th mar 2019	17th mar 2019		
	Lower Slab Steel Binding	2nd mar 2019	17th mar 2019		
	Lower Slab Casting	27th mar 2019	28th mar 2019		
	Upper Slab Shuttering	29th mar 2019	16th apr 2019		
Upper Slab Steel Binding	18th mar 2019	16th apr 2019			
Upper Slab Casting	16th apr 2019	17th apr 2019			
4	GROUND FLOOR ROOF SLAB CASTING				45.00
	G. Floor Slab Shuttering	18th apr 2019	16th may 2019	30	
	G. Floor Slab Steel Binding	18th apr 2019	16th may 2019		
G. Floor Slab Casting	16th may 2019	17th may 2019			
5	1st FLOOR ROOF SLAB CASTING				45.00
	1st Floor Slab Shuttering	18th may 2019	16th jun 2019	30	
	1st Floor Slab Steel Binding	18th may 2019	16th jun 2019		
1st Floor Slab Casting	16th jun 2019	17th jun 2019			
6	2nd FLOOR ROOF SLAB CASTING				45.00
	2nd Floor Slab Shuttering	18th jun 2019	16th jul 2019	30	
	2nd Floor Slab Steel Binding	18th jun 2019	16th jul 2019		
2nd Floor Slab Casting	16th jul 2019	17th jul 2019			

For ODISHA UDYOG INFRAPROJECTS

Sanku
Managing Partner

AR. DEBRAJ BEHERA

CA/2004/33719

R.D.A. Exp. No-AR/037/B.D.A

Debraj Behera

BATRA SWAIN & ASSOCIATES
Chartered Accountants
F.No.- 322050E

Amitabh Sahu
AMITABH SAHU
Partner

M.No.- 064676



Ref. No.:.....

Date:.....

ODISHA UDYOGINFRA PROJECTS
GSTIN-21AAFF00893K178



7	3rd FLOOR ROOF SLAB CASTING				30	45.00
	3rd Floor Slab Shuttering	18th jul 2019	15th aug 2019			
	3rd Floor Slab Steel Binding	18th jul 2019	15th aug 2019			
	3rd Floor Slab Casting	15th aug 2019	16th aug 2019			
8	4th FLOOR ROOF SLAB CASTING				30	45.00
	4th Floor Slab Shuttering	17th aug 2019	14th sep 2019			
	4th Floor Slab Steel Binding	17th aug 2019	14th sep 2019			
	4th Floor Slab Casting	14th sep 2019	15th sep 2019			
9	5th FLOOR ROOF SLAB CASTING				30	45.00
	5th Floor Slab Shuttering	16th sep 2019	14th oct 2019			
	5th Floor Slab Steel Binding	16th sep 2019	14th oct 2019			
	5th Floor Slab Casting	14th oct 2019	15th oct 2019			
10	6th FLOOR ROOF SLAB CASTING				30	45.00
	6th Floor Slab Shuttering	16th oct 2019	13th nov 2019			
	6th Floor Slab Steel Binding	16th oct 2019	13th nov 2019			
	6th Floor Slab Casting	13th nov 2019	14th nov 2019			
11	7th FLOOR ROOF SLAB CASTING				30	45.00
	7th Floor Slab Shuttering	15th nov 2019	13th dec 2019			
	7th Floor Slab Steel Binding	15th nov 2019	13th dec 2019			
	7th Floor Slab Casting	13th dec 2019	14th dec 2019			
12	8th FLOOR ROOF SLAB CASTING				30	45.00
	8th Floor Slab Shuttering	15th dec 2019	12th jan 2020			
	8th Floor Slab Steel Binding	15th dec 2019	12th jan 2020			
	8th Floor Slab Casting	12th jan 2020	13th jan 2020			
13	9th FLOOR ROOF SLAB CASTING				30	45.00
	9th Floor Slab Shuttering	14th jan 2020	11th feb 2020			
	9th Floor Slab Steel Binding	14th jan 2020	11th feb 2020			
	9th Floor Slab Casting	11th feb 2020	12th feb 2020			
14	TERRACE FLOOR R. C. C. WORK				30	45.00
	Terrace Floor Slab Shuttering	13th feb 2020	13th feb 2020			
	Terrace Floor Slab Steel Binding	13th feb 2020	13th feb 2020			
	Terrace Floor Slab Casting	12th mar 2020	13th mar 2020			

For ODISHA UDYOG INFRA PROJECTS



Managing Partner**AR. DEBRAJ BEHERA**

CA/2004/33719

R.D.A. Emp. No-AR/037/B.D.A

SATRA SWAIN & ASSOCIATES
Chartered Accountants
F.No.- 322050E
AMITABH SAHU
Partner

M.No.- 064676



Ref. No.:.....

Date:.....

ODISHA UDYOGINFRA PROJECTS
GSTIN:21AAEFO0893K1Z8

ALL FLOOR MASONRY & PLASTERING					
15	B. Floor Masonry & Plastering	3rd apr 2020	2nd may 2020	30	20.00
	G. Floor Masonry & Plastering	8th jun 2019	7th jul 2019	30	30.00
	1st Floor Masonry & Plastering	8th jul 2019	6th aug 2019	30	30.00
	2nd Floor Masonry & Plastering	7th aug 2019	5th sep 2019	30	30.00
	3rd Floor Masonry & Plastering	6th sep 2019	5th oct 2019	30	30.00
	4th Floor Masonry & Plastering	6th oct 2019	4th nov 2019	30	30.00
	5th Floor Masonry & Plastering	5th nov 2019	4th dec 2019	30	30.00
	6th Floor Masonry & Plastering	5th dec 2019	3rd jan 2020	30	30.00
	7th Floor Masonry & Plastering	4th jan 2020	2nd feb 2020	30	30.00
	8th Floor Masonry & Plastering	3rd feb 2020	3rd mar 2020	30	30.00
	9th Floor Masonry & Plastering	4th mar 2020	2nd apr 2020	30	30.00
	Terrace Floor Masonry & Plastering	3rd may 2020	1st jun 2020	30	20.00
	ALL FLOOR FINISHING				
16	B. Floor Finishing	15th sep 2021	13th nov 2021	60	20.00
	G. Floor Finishing	2nd jun 2020	21st july 2020	50	60.00
	1st Floor Finishing	22nd july 2020	9th sep 2020	50	60.00
	2nd Floor Finishing	10th sep 2020	29th oct 2020	50	60.00
	3rd Floor Finishing	30th oct 2020	18th dec 2020	50	60.00
	4th Floor Finishing	19th dec 2020	6th feb 2021	50	60.00
	5th Floor Finishing	7th feb 2021	28th mar 2021	50	60.00
	6th Floor Finishing	29th mar 2021	17th may 2021	50	60.00
	7th Floor Finishing	18th may 2021	6th jul 2021	50	60.00
	8th Floor Finishing	7th jul 2021	25th aug 2021	50	60.00
	9th Floor Finishing	26th aug 2021	14th oct 2021	50	60.00
	Terrace Floor Finishing	15th oct 2021	13th dec 2021	60	20.00
	Misc. Work Finishing	14th dec 2021	31st dec 2022	383	110.00
Handover Starts					

FOR Odisha Udyog Infraprojects
Sidharth Sekhar Mohapatra
Managing Partner

For ODISHA UDYOG INFRAPROJECTS

Managing Partner

CHIEF ARCHITECT
AR. DEVRAJ BEHERA
CA2004/33719

B.D.A EMP NO-AR/037/B.D.A

AR. DEBRAJ BEHERA

CA/2004/33719

B.D.A. EMP. NO. AR/037/B.D.A.

FOR Batra Swain & Associates
Chartered Accountants
F.NO. - 322050E
Amitabh Sahu
Partner
M.No. - 064676BATRA SWAIN & ASSOCIATES
Chartered Accountants
F.No.- 322050EAMITABH SAHU
Partner
M.No.- 064676