

Project Status Report As on 30.06.2024

1. Project Name	GLORIAA ENCLAVE
2. Promoter's Name	ANUP BANSAL
3. Type of Project	(Residential/Commercial/Mixed/Plotted Scheme) RESIDENTIAL
4. Construction status (Residential/Commercial/ Mixed)	
a. Building Type	(Multi-storied/ Bungalow) MULTI-STORIED
b. Site Development	(completed /Under progress) UNDER PROGRESS
c. Roof Casting	COMPLETED
d. Brick work & plastering	UNDER PROGRESS
e. Electrical work	UNDER PROGRESS
f. P.H. Works	UNDER PROGRESS
g. Percentage of work completed	60%
5. Development status (Plotted Scheme)	
a. Site development	NA
b. Internal road development	NA
c. Power supply /Water Supply	NA
d. Percentage of work completed	NA
6. Financial Progress	
a. Expenditure incurred	2,22,89,943/-
b. Funds collected from allottees	1,12,92,102/-
c. Funds invested from own source	99,79,094/-
d. Funds Invested from financial Institution If any:	NO
7. Project Completion Time (On-going projects only)	
a. Original time-period disclosed to allottee	FEBRUARY 2025
b. Delay, if any and reasons thereof	
c. Project Completion Date	20th FEBRUARY, 2025

Date: 08/07/2024

(Signature of the Promoter)
PARTNER

We certify that the physical progresses as well as financial progress of the project as furnished above are correct to the best of our knowledge & assessment.

Er. G. P. Mohanty
(Construction Engineer) (Chartered Accountant)
Regd. No. AM181588-4

M. AKASHDEEP
(Architect)
Regd. No. CA/2005/35365

Name: **Er. G. P. Mohanty** Name:
Regd. No. **AM181588-4** Regd. No.:

Name:
Regd. No.:

(Please attach recent photographs of the Project)

For HARI AGRAWAL & ASSOCIATES
Chartered Accountants

HARI AGRAWAL, PARTNER
MEMBERSHIP No.: 306866

UDIN- 24306866BKINK08467