

Project Status Report As on -----

1. Project Name	SRI SAI ENCLAVE
2. Promoter's Name	M/S SAI RAJ HOMES
3. Type of Project	(Residential/Commercial/Mixed/Plotted Scheme) ✓
4. Construction status (Residential/Commercial/ Mixed)	
a. Building Type	(Multi-storied/ Bungalow)
b. Site Development	(completed /Under progress)
c. Roof Casting	Under Progress
d. Brick work & plastering	Under Progress
e. Electrical work	Under Progress
f. P.H. Works	Under Progress
g. Percentage of work completed	28%
5. Development status (Plotted Scheme)	
a. Site development	
b. Internal road development	
c. Power supply /Water Supply	
d. Percentage of work completed	
6. Financial Progress	
a. Expenditure incurred	54,27,786
b. Funds collected from allottees	9,00,000
c. Funds invested from own source	50,77,786
d. Funds invested from financial institution if any;	NIL
7. Project Completion Time (On-going projects only)	
a. Original time-period disclosed to allottee	29/04/2025
b. Delay, if any and reasons thereof	NIL
c. Project Completion Date	29/04/2025

Date: 01/10/23

For SAI RAJ HOMES
Srinivas Kumar Des
 (Signature of the Promoter)
 Managing Partner

We certify that the physical progresses as well as financial progress of the project as furnished above are correct to the best of our knowledge & assessment.

For ROMESH KUMAR & CO.
 CHARTERED ACCOUNTANTS
 F.R. No-322390E

(Chartered Accountant)

M. Tripathy
 (B. TRIPATHY)
 PARTNER
 M. No-057213

Name:

Regd. No.

Ar. Dusmanta Kumar Swain
 Regd. No-CA/2002/28795
 BDA, Empanelment No-Ar/822/BDA

(Architect)

Name:

Regd. No.

R. K. Panda
 (Construction Engineer)

Er. R. K. Panda

Regd. Civil Engineer

Regd. No-RTP/JTP (C.E.R.)-031/201-

Regd. No.

(Please attach recent photographs of the Project)