

Application Serial No. _____

Project Status Report As on 09/10/2023

1. Project Name	GLORIA ENCLAVE
2. Promoter's Name	ANUP BANSAL
3. Type of Project	(Residential/Commercial/Mixed/Plotted Scheme) RESIDENTIAL
4. Construction status (Residential/Commercial/ Mixed)	
a. Building Type	(Multi-storied/ Bungalow) MULTI-STORIED
b. Site Development	(completed /Under progress) UNDER PROGRESS
c. Roof Casting	UNDER PROGRESS
d. Brick work & plastering	UNDER PROGRESS
e. Electrical work	UNDER PROGRESS
f. P.H. Works	NOT YET STARTED
g. Percentage of work completed	40%
5. Development status (Plotted Scheme)	
a. Site development	NA
b. Internal road development	NA
c. Power supply /Water Supply	NA
d. Percentage of work completed	NA
6. Financial Progress	
a. Expenditure incurred	1,30,79,527/-
b. Funds collected from allottees	32,29,000/-
c. Funds invested from own source	80,31,844/-
d. Funds invested from financial institution if any:	NO
7. Project Completion Time (On-going projects only)	
a. Original time-period disclosed to allottee	JANUARY 2025
b. Delay, if any and reasons thereof	
c. Project Completion Date	20th JANUARY 2025

Date: 09/10/2023

(Signature of the Promoter)

We certify that the physical progresses as well as financial progress of the project as furnished above are correct to the best of our knowledge & assessment.

Lokanatha Mohanty
(Construction Engineer)
Lokanatha Mohanty
Name: **AM1911735**
Regd. No.

RAJESH KUMAR AGARWAL
(Chartered Accountant)
RAJESH KUMAR AGARWAL & CO.
Name: *Chartered Accountants*
Regd. No. *(CA. RAJESH KUMAR AGARWAL)*
Partner
M. No.: 095241

M. Akashdeep
(Architect)
M. AKASHDEEP
Regd. No. CA/2005/30385
Regd. No.

(Please attach recent photographs of the Project)

UDIN: 23095241BGTMP03982