

Project Status Report As on -----

1. Project Name	SRI SAI ENCLAVE
2. Promoter's Name	M/S SAI RAJ HOMES
3. Type of Project	(Residential/Commercial/Mixed/Plotted Scheme) ✓
4. Construction status (Residential/Commercial/ Mixed)	
a. Building Type	(Multi-storied/ Bungalow)
b. Site Development	(completed /Under progress)
c. Roof Casting	Completed
d. Brick work & plastering	Under Progress
e. Electrical work	Under Progress
f. P.H. Works	Under Progress
g. Percentage of work completed	50%
5. Development status (Plotted Scheme)	
a. Site development	
b. Internal road development	
c. Power supply /Water Supply	
d. Percentage of work completed	
6. Financial Progress	
a. Expenditure incurred	91,52,505
b. Funds collected from allottees	54,10,100
c. Funds invested from own source	37,52,505
d. Funds invested from financial institution if any;	NIL
7. Project Completion Time (On-going projects only)	
a. Original time-period disclosed to allottee	29/04/2025
b. Delay, if any and reasons thereof	No
c. Project Completion Date	29/04/2025

For SAI RAJ HOMES

Smitraj Raj Das

(Signature of the Promoter)

Managing Partner

Date: 01/01/24

We certify that the physical progresses as well as financial progress of the project as furnished above are correct to the best of our knowledge & assessment.

Rajesh Kumar Das
(Construction Engineer)

Er. R. K. Panda

Regd. Civil Engineer

Name: Read No-RTP/ JTP (C.E.R)-031/2017

Regd. No.

(Chartered Accountant)

For ROMESH KUMAR & CO.

CHARTERED ACCOUNTANTS

Name: F.R. No. 322390E

Regd. No.

(B. TRIPATHY)
PARTNER
M. No-057213

Ar. Dusmanta Kumar Swain

Regd. No-CA/2002/28795

BDA, Empanelment No-Ar/822/B/D

(Architect)

Name:

Regd. No.

(Please attach recent photographs of the Project)